

CATAWBA AVENUE STREETScape PROJECT

Construction Progress Update

DATE OF ISSUE: October 12, 2026

ISSUED BY: Town of Old Fort & Destination by Design Project Team

Overview & Project Roadmap

Paving operations are complete and Catawba Avenue is now open. Crews will be removing detour route signage and barriers this week.

Temporary striping is in place. Crews will be on site this week to complete striping, turn arrows, stop bars, etc. Crews will be temporarily flagging traffic around operations, but no further closures are expected.

Landscaping and final project cleanup is anticipated to be completed by the end of October.

Project Timeline & Target Schedule

Week Of	Milestone
Sept 1	Beacon Installation, Detour Route Signage Placement
Sept 8	Paver Installation
Sept 14	Town Board Meeting Update Road Closures & Detour Routes
Sept 21	Roadway Demolition & Subsurface Exploration
Sept 28	Excavation & Base Correction (progress will depend on underground conditions and utilities)
Oct 5-9	Completion of Paving, Open Catawba Ave
Oct 12-15	Striping Completion

